

PWG-47 (Paragraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	AEE
2	Name of Division	Rajarajeshwari Nagar Zone
3	Name of Work	Providing LED Street light fittings with connected accessories in ward no-16, 17, 37 & releasing of existing sodium vapour lights from ward no-16, 17, 37 & refixing at ward no 73 and 129 under RR Nagar Zone.
4	Name of Agency	M/s Kumar Electricals
5	Amount Put to Tender	27554341.00
6	Agreement Cost	33308432.00
7	Actual Expenditure incurred	33306503.00
8	Savings (Compared of Agreement Cost)	1929.00
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	12/05/2022
12	By whom Executed :	M/s Kumar Electricals
13	Inspection by Divisional Officer :	EE(Ele), Rajarajeshwari Nagar
14	Name of official who took the final measurements & also who inspected or passed the work & if it was executed satisfactorily or otherwise.	AE: Sri Gavisiddaiah AEE: Sri Shankarappa H EE: Sri Shankarappa H
Certified that Contractor has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on 20.12.2021		

ಸಹಾಯಕ ಅಭಿವೃದ್ಧಿ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
Asst. Engineer
ರಾಜರಾಜೇಶ್ವರಿ Ele-RRN ವಲಯ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್)
ಇಸಕ್ತ / ರಸ್ತೆ / ರಾಜರಾಜೇಶ್ವರಿ / ವಿದ್ಯುತ್ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ASST. EXECUTIVE ENGINEER

[ELE] Asst. Executive Engineer
Ele-RRN, Rajarajeshwari Nagar Zone

Executive Engineer
Ele-RRN
Executive Engineer (Elec)
Rajarajeshwari Nagar Zone
Bruhat Bangalore Mahanagara Palike

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು.

[Signature]
20/12/22

Certificate

1	Name of Work	Providing LED Street light fittings with connected accessories in ward no-16, 17, 37 & releasing of existing sodium vapour lights from ward no-16, 17, 37 & refixing at ward no 73 and 129 under RR Nagar Zone.
2	Name of Agency	M/s Kumar Electricals
3	Name of Sub Division	AEE
4	Name of Division	Rajarajeshwari Nagar Zone
1	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on 27.01.2022	
2	Certified that there are no dues outstanding from the contractor pertaining to this work	
3	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records	
4	Certified that the final bill has been recorded in M.B.No. , Page No.	
5	Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc.,	

ಸಹಾಯಕ ಅಭಿಯಂಶಕರು (ವಿದ್ಯುತ್)
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

Asst. Exe Engineer
Ele-RRN


Executive Engineer
Ele-RRN

ASSTT. EXECUTIVE ENGINEER
(ELE) Raja Rajeshwari Nagar Zone
Bruhat Bengaluru Mahanagara Palike


ಸಹಾಯಕ ಅಭಿಯಂಶಕರು (ವಿದ್ಯುತ್)
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.

PWG-45

1	Name of Sub Division	AEE
2	Name of Division	Rajarajeshwari Nagar Zone
3	Name of Work	Providing LED Street light fittings with connected accessories in ward no-16, 17, 37 & releasing of existing sodium vapour lights from ward no-16, 17, 37 & refixing at ward no 73 and 129 under RR Nagar Zone.
4	Name of Agency	M/s Kumar Electricals
5	Amount Put to Tender	27554341.00
6	Cost of Work as Tendered rates	33308432.00
7	Agreement No	EE/ELE/RRN/VO/32/2022-23, Dtd:12/05/2022
8	Actual Expenditure incurred	33306503.00
9	Date of Commencement	12/05/2022
10	Date of Completion (As per Agreement)	25/06/2022
11	Actual Date of completion	08/08/2022


Asst. Engineer
Ele-RRN


Asst. Exe. Engineer
Ele-RRN


Executive Engineer
Ele-RRN

ಸಹಾಯಕ ಅಭಿವೃದ್ಧಿ ಇಂಜಿನಿಯರ್ (ಎಲೆಕ್ಟ್ರಿಕ್ಯಾಲ್) ASST. EXECUTIVE ENGINEER (ELE) Raja Rajeshwari Nagar Zone Rajaeshwari Nagar Zone
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವೃದ್ಧಿ ಇಂಜಿನಿಯರ್ (ಎಲೆ) Bruhat Bengaluru Mahanagara Palike Bruhat Bangalore Mahanagara Palike
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು.

PWG-45A

1	Name of Sub Division	AEE
2	Name of Division	Rajarajeshwari Nagar Zone
3	Name of Work	Providing LED Street light fittings with connected accessories in ward no-16, 17, 37 & releasing of existing sodium vapour lights from ward no-16, 17, 37 & refixing at ward no 73 and 129 under RR Nagar Zone.
4	Name of Agency	M/s Kumar Electricals
5	Amount Put to Tender	27554341.00
6	Cost of Work as Tendered rates	33308432.00
7	Agreement No	EE/ELE/RRN/WO/32/2022-23, Dtd:12/05/2022
8	Actual Expenditure incurred	33306503.00
9	Date of Commencement	12/05/2022
10	Date of Completion (As per Agreement)	25/06/2022
11	Actual Date of Complete	08/08/2022
12	Authority	Executive Engineer Electrical- Rajarajeshwari Nagar Division

[Signature]
Asst. Engineer

[Signature]
Asst. Exe. Engineer
Ele-RRN

[Signature]
Executive Engineer
Ele-RRN

Executive Engineer (Elec)
Rajajaeshwari Nagar Zone

Brunat Bangalore Mahanagara Palike

ಸಹಾಯಕ ಅಭಿವೃದ್ಧಿ ಇಂಜಿನಿಯರ್ (ವಿದ್ಯುತ್)
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು.

ASST. EXECUTIVE ENGINEER
(ELE) Raja R... Nagar Zone
Brunat Bangalore Mahanagara Palike

PWG-46 (Paragraph 194) Detailed Completion Report		
1	Name of Sub Division	AEE
2	Name of Division	Rajarajeshwari Nagar Zone
3	Name of Work	Providing LED Street light fittings with connected accessories in ward no-16, 17, 37 & releasing of existing sodium vapour lights from ward no-16, 17, 37 & refixing at ward no 73 and 129 under RR Nagar Zone.
4	Name of Agency	M/s Kumar Electricals
5	Amount Put to Tender	27554341.00
6	Cost of Work as Tendered rates	33308432.00
7	Agreement No	EE/ELE/RRN/WO/32/2022-23, Dtd:12/05/2022
8	Actual Expenditure incurred	33306503.00
9	Saving	1,929.00
10	Date of Commencement	12/05/2022
11	Actual date of completion	08/08/2022


Asst. Engineer
Ele-RRN
ಸಹಾಯಕ ಅಭಿವೃದ್ಧಿ ಇಂಜಿನಿಯರ್ (ಎಲೆ-ಆರ್‌ಆರ್‌ಎನ್)

ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು.


Asst. Executive Engineer
Ele-RRN
ASST. EXECUTIVE ENGINEER
(ELE) Rajarajeshwari Nagar Zone
Bruhat Bangalore Mahanagara Palike


Executive Engineer
Ele-RRN
Executive Engineer (Elec)
Rajarajeshwari Nagar Zone
Bruhat Bangalore Mahanagara Palike